



**** IMPORTANT ****
INSTALLERS MUST FILL OUT THIS SHEET AND FAX TO 707.794.8005 OR SCAN / EMAIL TO INFO@CELLARPRO.COM TO ACTIVATE THE WARRANTY.

Installing CellarPro Split Systems requires an experienced professional and adherence to industry practices which are described in the manual. To activate the warranty, the cooling unit must be installed properly. In order for us to assess and approve the installation, the installing technician must complete the page below. The page can be faxed to 707.794.8005 or emailed to info@cellarpro.com. We will contact you once we receive and review this sheet.

Technician Information

Name

Phone

System Information

Piping Information

Customer Name	
Condensing Unit Model #	
Condensing Unit Serial #	
Evaporator Model #	
Evaporator Serial #	

R-134a system charge lb.	
Line-set length – ft.	
Liquid line diameter – OD	
Suction line diameter - OD	

Operational Data

Take the following measurements during a normal refrigeration cycle, once the cellar has pulled down to the set-point temperature. Make sure the compressor is running when recording the data.

Evaporator

Comment

Air temperature at Evaporator coil inlet/outlet		°F/°F	8-10°F TD
Evaporator fan speed (High / Med / Low)			
Evaporator power supply voltage & amps		V & A	103-127 V – check nameplate amps

Condensing Unit

Air temperature at Condenser coil inlet & outlet		°F/°F	20-30°F TD
Condenser fan status (ON / OFF)			
Suction pressure at suction service valve		PSIG	25-35 PSIG
Suction temperature at suction service valve		°F	20°F Superheat Min.
Liquid pressure at liquid service valve		PSIG	105-180 PSIG
Liquid temperature at liquid service valve		°F	10-20°F Subcooling
Condensing Unit power supply voltage & amps		V & A	103-127 V – check nameplate amps